



WEEKLY INSPECTION FORECAST

June 28, 2019

FOR WEEK ENDING:	June 28, 2019
PROJECT NAME:	Washington Ave Reconstruct, Frankfort In
CONTRACT NUMBER:	R -37241
PROJECT LOCATION:	Frankfort, IN
OWNER:	City of Frankfort
CONTRACTOR:	Atlas Excavating
STRUCTUREPOINT PROJ. NO.:	0002015.02353.0001
STRUCTUREPOINT FIELD MANAGER:	Joe Dubyel, PE
STRUCTUREPOINT RPR:	Bud McQuade
SUBSTANTIAL COMPLETION:	July 31, 2019
FINAL COMPLETION:	Oct 30, 2019
PERCENT OF PROJECT COMPLETE	<55%

The following notes detail the weekly project status as of the date noted. Notes include work previously performed and projected work as determined by the Resident Project Representative.

- **Recent Progress (06/24/19 to 06/28/19)**
 - There has been no constructional progress regarding the Prime/Atlas Excavating, with the possible bringing back onsite some of their equipment.
- **Anticipated Progress (07/01/19 to 07/07/19)**
 - ATT has indicated that their work will be completed by Tuesday, July 2, 2019.
 - The start of the remaining storm water pipe installation west from Milner Ditch.
- **Items of Interest**
 - Notice To Proceed was issued on Dec 14, 2018
 - Next Progress Meeting has been set for June 11, 2019, 10:00 am at the City Light and Power IT Building, 1000 Washington Avenue, Frankfort.
- **Construction Inspection Team**
 - Bud McQuade – RPR, American Structurepoint
 - Joe Dubyel- Field Manager, American Structurepoint

Construction Photos:



Delivery of ATT structure



ATT structure excavation

