



WEEKLY INSPECTION FORECAST

Nov 28, 2019

FOR WEEK ENDING:	Nov 28 , 2019
PROJECT NAME:	Washington Ave Reconstruct, Frankfort In
CONTRACT NUMBER:	R -37241
PROJECT LOCATION:	Frankfort, IN
OWNER:	City of Frankfort
CONTRACTOR:	Atlas Excavating
STRUCTUREPOINT PROJ. NO.:	0002015.02353.0001
STRUCTUREPOINT FIELD MANAGER:	Joe Dubyel, PE
STRUCTUREPOINT RPR:	Bud McQuade
SUBSTANTIAL COMPLETION:	July 31, 2019
FINAL COMPLETION:	Nov 4, 2019
PERCENT OF PROJECT COMPLETE	<100%

The following notes detail the weekly project status as of the date noted. Notes include work previously performed and projected work as determined by the Resident Project Representative.

- **Recent Progress (11/18/19 to 11/26/19)**
 - All work, with the exception of the handrails, have been completed.
 - Walk-thru has been scheduled
- **Anticipated Progress.**
 - Handrails installed upon completion
- **Items of Interest**
 - Notice To Proceed was issued on Dec 14, 2018
- **Construction Inspection Team**
 - Bud McQuade – RPR, American Structurepoint
 - Joe Dubyel- Field Manager, American Structurepoint

Construction Photos



Finished project heading east



Finished project heading west

